



- Equipment List**
- 4 Road Work Ahead
  - 3 Be Prepared to Stop
  - 6 Flagger Ahead
  
  - 1 Type II - Sidewalk Closed
  
  - 55 28" Cones
  - 4 Flaggers with Radios

- Notes**
1. Flaggers shall have light plants during non-daylight hours and maintain high levels of visibility at all times
  2. Flaggers shall assist pedestrians through flagged intersections
  3. Cone spacing at ≤ 35 MPH | Taper = 20' | Tangent = 20' | Corner/Access/Bike/Ped = 10'
  4. Maintain 11' minimum lane width for auto traffic at all times
  5. All traffic control shall adhere to current MUTCD & PBOT Manual guidelines
  6. Adjust to field conditions



Prepared By: Renée Zmuda  
 Office: (503) 232-2488  
 Email: plans@d-hflagging.com

---

Contractor: Walsh Construction Co.  
 Contact Person: Sean Peabody  
 Phone: 971-271-2188  
 Email: SPeabody@rdfbuilder.com  
 Job Location: 10101 S Terwilliger Blvd  
 City, State: Portland, OR  
 Type of Work: Transit Pad Improvements  
 Job Duration: 3 Weeks

- Legend**
- ◆ 36" x 36" Signs w/ Flags
  - 28" Cones
  - Parking Lane
  - ▣ Work Zone
  - Type II Barricade
  - 🚧 Flagger